

Trail Project Updates - Facilities Committee - 10/20/2026

Trail #	Project	Project Status	Project Update	Next Milestone
T6-E1/E2	Las Colinas Trail (Arroyo Las Positas Trail)	Design Complete	Design complete.	Construction anticipated April 2027.
T10-B	South Livermore Valley Trail	Construction Starting	Design complete. Construction of the CEMEX portion is scheduled to begin October 19, 2026.	Begin construction on the CEMEX portion October 19, 2026.
T11	Shadow Cliffs to Del Valle Trail	Stakeholder Coordination	Coordination underway with the City of Livermore, Zone 7, and adjacent property owners. Staff also met with Zone 7 to discuss early coordination related to its planned Conveyance System Project.	Continue coordination with project partners on trail alignment.
T13	Arroyo Road Trail	Final Design	Final design is approximately 95% complete.	Design completion anticipated January 2027; construction anticipated April 2027.
T19	El Charro / Arroyo Mocho Trail	Design and Permitting Complete	Design and permitting complete.	Construction anticipated summer 2027.

THIS PAGE LEFT INTENTIONALLY BLANK