

CIP Project Updates - Facility Committee - 11/12/25

Project #	Project Name	Project Update	Tenative Start Date	Projected Cost
41	Community Garden at Mocho Park	Preparing planning application package. Awaiting 50% drawings from design consultant.	FY2526	\$ -
451	Bike Pump Track	Construction is underway. Project expected to take 4-5 months, with an anticipated opening in Spring 2026.	Underway	\$ 1,974,943
37	Bruno Canziani Irrigation Project	Parks and Facilities Manager to schedule meeting with Wentz to coordinate and discuss next steps.	FY2526	\$ 150,000
29	Sycamore Grove Amphitheater	Agreement in place with design consultant to prepare planning application for Alameda County. Consultant is working on preliminary design and cost estimate.	FY2526	TBD

Project #	Conceptual Projects	Notes
730	Robertson Park Bathroom Expansion	No Update - Project concept to reconfigure the restrooms at Robertson Park by absorbing adjacent locker room space to add additional restroom stalls.
NA	Ravenswood Winery Ruins Stabilization	Parks and Facilities Manager met with City of Livermore Engineer. Awaiting report on structural analysis of the ruins.

Project #	Completed Projects	Completion Date	Status
42	Playground Replacement: Tex Spruiell	Aug-25	Complete
43	Playground Replacement: Mocho Park	Jul-25	Complete
723	Patterson Ranch Trail	Dec-24	Complete
6	Sycamore Grove Restrooms	Dec-24	Complete